Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SB R NO= 000084/20-21

No. *First & Final* (For Other Works) Date...../...../2020

21-10-2020

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: **005-20-000107**

Schedule Docket No. Head of Account: 1802 Est.Cost:**35.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Drilling of Borewell and Providing Pump & Motor and Laying Pipeline at Verious Places in Ward No. 05 Byatarayanapura sub Division**

Name of Contractor and Full Address : *Sri. T. Nataraj, No. 02, 1st Main Road, Amarajyothi Layout, Cholanagara, R.T Nagara Bangalore-32*

Reference to Agreement No. : **BBMP/EE/BTP/WO/85/2020-21** Date: **20.08.2020**

Certified that the measurements were taken by me on 17/10/2020 and recorded of Pages **500926-500938** of measurement Book No. **5010/19-20** and that the work is satisfactorily executed.

T. N

Contractor

Officer in charge of work

Certified that the measurement were taken by me on 17/10/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	3430000=00
2)	Deduct amount to be held in reserve being .....percent Rs.....	IT 34300=00
3)	" Balance	CBT 3430=00
4)	Deduct Payment:	LC 34300=00
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	CGST 30625=00
b)	Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	SGST 30625=00
5)	Balance being unpaid value of work done held in reserve.	TD 133280=00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Net 3296720=00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

T. N

Contractor's Signature

eceived Rs..... (in words).....

.....

cash and by adjustment of Payment as per memorandum

final settlement of all demands) (For use in the Office)

ness

T. N

Stamp

Signature of Contractor

by me by Cheque No.....Dated.....

Rs.....

.....

ಲೆಕ್ಕಶೀರ್ಷಿಕೆ 1802 ರಡಿ

ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ. 3430000=00 ನ್ನು ಮಾಡಿದೆ.

ಇದರಲ್ಲಿ ರೂ. 133280=00 ಗಳನ್ನು ಹೊಂದಾಣಿಕೆ ಮಾಡಿಕೊಂಡು ರೂ. 3296720=00 ಗಳನ್ನು

FT/NEFT/RTGS ಮೂ. ಬಂತರ ನೀಡಲಾಗಿದೆ

ವಿಷಯ ನಿರ್ವಾಹಕರು

ಲೆಕ್ಕಾಧೀಕ್ಷಕರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ ಬೃ.ಬೆ.ಮ.ಪಾ. ಬೆಂಗಳೂರು

of Officer making payment

Executive Engineer

Sl. No.	Descriptions	
1	Geophysical investigation of site for sinking borewell for supplying drinking water to the habitation either through the hand pump, MWS or P.W.S.S. by vertical electrical sounding by adopting venner or schlumbergers's method, including reconnaissance survey of geological formation, Geological investigation of existing ground water in vicinity, its quality, quantity & acceptability of the users indicating the location of site, recommended depth of casing pipe required to seal the top unconsolidated formation including an extra depth of 1.0 mtr in consolidated formation for proper seating of casing pipe, depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personal and labour required etc	Each BW
2	Sinking of borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & above 900 CMF & above in all strata including over budern upto 20 m. fixing of casing pipes, collars & cap with necessary cutting, threading & welding including transportation of rig and supporting vehicle, crew charges & cost of consumables etc., complete including yield testing at the final depth with minimum working of compressor for one hour(excluding cost of casing pipes, collars, cap etc.,)	Rmtr
3	50 to 100 m	
4	100 to 150 m	
5	150 to 200 m	
6	200 to 250 m	
7	250 to 300 m	
8	300 to 370 m	
9	Supplying of ISI Mark 175 mm nominal bore medium black ERW casing pipe of 5mm thick black electric resistance continous welded midle steel tube material confirming to IS 1387/!993 and manufactured from hot rolled steel skelp/stripes in random length of 4 to 7 mtr both ends threaded confirming to IS 554/1985 one end(including of all taxes)	Rmtr
10	Providing and fixing 250mm dia PVC pipe and as per specification and directions.	Rmtr
11	175 mm dia M.S. Casing cap	Each
12	M.S. Casing pipe collars 'C' Class	Each
13	Fabricating supplying and mounting MS box of 16 SWG suitable for floor / wall mounting, fully weather proof with provision for better hear description, (providing with hinged front cover, equipped with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished 2 coats of red oxide primes paint and finally finished with approved colour enamelled metal paint etc,. complete box of 21600 sq cm	Sqm
14	Labour charges for erection of new /repaired submersible pumpset along with GI pipes (32/50mm) cable (new submersible pumpset if required will be supplied by the department free of cost and released pump set should be handed over to department) including transportation (each length = 6.00m)	Per length
15	Erection of combined panel board meter board with all necessary materials and labour including providing CC 1:3:6 foundation bed etc,. Complete for basement out door type. (MR)	No's
16	Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel using necessary nuts, bolts and washer etc., complete....	No.
17	Supplying and laying of L.T.U.G Cable having aluminiumconductor PVC insulated shethed galvanised steel wire/ steel tape armoured cable with PVC outer sheathing 1.1 KV class 4 core 16 sqmm cable (confirming to IS 1554)	Mtr
18	Digging of trenches of 0.6mm x 0.50 Mtrs wide refilling the trench to the required ground level and consolidating etc,. Complete sutting road surfaces	Mtr
19	Supplying and fixing Class-A GI Pipe on pole/ wall/drain crossing with necessary clamping arrangements for UG Cable of 1.1 KV class 40mm	Mtr
20	Supplying and fixing wiring earth electrode for grounding conduits, IC cutouts and other equipments on the meter board using 40mm dia 2.90 mm thick GI pipe 2.5 mtr long buried in a pit,/ the pit should be filled with equal proportion of salt and charocal 150 mm alround the pipe to complete depth the connections from the pipe to the conduit etc,. is to be established though GI wire of size as per ISI specification 7.3.3 of ISI 732 using 12mm dia boalts, nuts washers and checknuts etc,. the pipe shall have 16 through holes of 122mm dia	No's
21	Supply and fixing LT cast iron pot heads suitable for 1.1 KV class 16 sqmmUG cable filled with necessary bitumen/ insulating compound complete with terminals, clamps, bolts nuts and washers etc,	No'
22	Supplying and fixing of polished wood board made of not less than 15mm thick plank on both sides with planks made out on not more than 2 pieces and fixing the same to wall using tapered inverted wooden plugs screws etc., Size 20 x 20 x 2.5 inches	No
23	Borewell Cap and Clamp Set	S

Previous		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	4	1938.00	7752.00	4.00	7752.00	
-	-	200.00	315.00	63000.00	200.00	63000.00	
-	-	200.00	412.00	82400.00	200.00	82400.00	
-	-	200.00	458.00	91600.00	200.00	91600.00	
-	-	200.00	484.00	96800.00	200.00	96800.00	
-	-	200.00	560.00	112000.00	200.00	112000.00	
-	-	200.00	600.00	120000.00	200.00	120000.00	
-	-	276.00	622.00	171672.00	276.00	171672.00	
-	-	239.00	1364.00	325996.00	239.00	325996.00	
-	-	40.00	1133.00	45320.00	40.00	45320.00	
-	-	4	103.00	412.00	4.00	412.00	
-	-	36	154.00	5544.00	36.00	5544.00	
-	-	88000.00	0.34	29920.00	88000.00	29920.00	
-	-	180.00	90.00	16200.00	180.00	16200.00	
-	-	4.00	475.00	1900.00	4.00	1900.00	A 13-14
-	-	12.00	150.00	1800.00		1800.00	
-	-	120.00	169.00	20280.00		20280.00	18-19 SR
-	-	120.00	56.00	6720.00		6720.00	
-	-	12.00	294.00	3528.00		3528.00	
-	-	4.00	1699.00	6796.00		6796.00	
-	-	4.00	271.00	1084.00		1084.00	
-	-	4.00	311.00	1244.00		1244.00	
-	-	4.00	1800.00	7200.00		7200.00	

129168

24	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 17.50 HP 30 stage	No
25	Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class (SR 18-19 PWD, P.No.XLVII Sl.no. 1	Rmtr
26	Supply and fixing Collar for GI Pipes 50MM	No's
27	Supplying of submersible pump cable 1X3X6..0 Sq.mm	Mtr
28	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR)	No.
29	Supplying & delivery of brand 50mm Gate Valve.	No's
30	Supplying & delivery of brand 50mm Non Return Valve.	No's
31	Supplying and fixing MCB	No's
32	GI Pipe 40mm A Class, for Electrical Pole	Mtrs
33	Pot Head	No.s
34	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications	Cum
35	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation	Mtr
36	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications	Cum
37		
A	Venkateshwara layout	
	Cash Dept on Non Revenue Fees	Rs
	Meter Purchase	Rs
	Deposit Charges	Rs
B	Pooja Mahalakshmi Layout	
	Cash Dept on Non Revenue Fees	Rs
	Meter Purchase	Rs
	Deposit Charges	Rs
C	Kattigenahalli Ramanjaneya layout	
	Cash Dept on Non Revenue Fees	Rs
	Meter Purchase	Rs
	Deposit Charges	Rs
	Total BESCOM Deposit Amount	
	Total of Other SR Items including GST Unit Rate(Sl No. 01 to 22 and 37)	
	Total of PWD SR 2018-19 Items(Sl No. 23 to 36)	
	Add 12% GST on PWD SR 2018-19 SR Only	
	Total Amount	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

-	-	4	72126.00	288504.00		288504.00	
-	-	1340.00	415.00	556100.00		556100.00	
-	-	224.00	180.00	40320.00		40320.00	
-	-	2920.00	144.00	420480.00		420480.00	
-	-	4.00	21000.00	84000.00		84000.00	
-	-	4.00	1800.00	7200.00		7200.00	
-	-	4.00	1800.00	7200.00		7200.00	
-	-	4.00	900.00	3600.00		3600.00	
-	-	8.00	400.00	3200.00		3200.00	
-	-	4.00	360.00	1440.00		1440.00	
-	-	405.90	316.00	128264.00		128264.00	
-	-	902.00	394.00	355388.00		355388.00	
-	-	405.90	128.00	51956.00		51956.00	
-	-						
-	-						
-	-	1	182.00	182.00		182.00	
-	-	1	2211.00	2211.00		2211.00	
-	-	1	8230.00	8230.00		8230.00	
-	-						
-	-	1	182.00	182.00		182.00	
-	-	1	2211.00	2211.00		2211.00	S.R
-	-	1	8230.00	8230.00		8230.00	
-	-						
-	-	1	182.00	182.00		182.00	
-	-	1	2211.00	2211.00		2211.00	
-	-	1	8230.00	8230.00		8230.00	2011390
				31869.00		31869.00	
				1243837.00		**1243837.00**	
				1954852.00		**1954852.00**	
				234582.00		234582.00	
				3433271.00		**3433271.00**	

ಸಹಾಯಕ ಅಧಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24